

FILE
INDEX
LAND OFFICE
OPERATION

State Oil & Gas Lease No.
LG-7652

SUNDRY NOTICES AND REPORTS ON WELLS

NAME OF OPERATOR
MWJ PRODUCING COMPANY
ADDRESS OF OPERATOR
1804 First National Bank Bldg Midland, Texas 79701
LOCATION OF WELL
COUNTY LEA
TOWNSHIP 27
RANGE 13S
SECTION 33E

7. Unit Agreement None
8. Field or Lease Name
Lazy "J" 27
9. Well No.
1
10. Field and Pool, or Mineral
Lazy "J" Penn

11. Elevation (Show whether DF, RT, CR, etc.)
4233' GL

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

EXPEND REMEDIAL WORK
IMPROVING ABANDON
WELL OR ALTER CASING
CHANGE PLANS
REMEDIAL WORK
COMMENCE DRILLING OPER.
CASING TEST AND CEMENT JOB
OTHER Completion
ALTERING CASING
PLUG AND ABANDONMENT

Executive Foreperson or Competent Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 6/18: Squeezed off perfs w/75 sx Class "H" cmt + .4% Halad 22 +.5% CFR-2. Squeezed to 4500 psi w/25 sx in zone. Pulled retainer OOH & reversed out 50 sx cmt. Displaced well w/fresh wtr. Pulled & LD 1 jt tbg. Tbg @ 9608'. Sptd 1000 gal 15% HCL ac. RD Howco Pulled 295 jts tbg, std SN & changeover & setting tool. Removed BOP. WOC.
- 6/19: RU CRC & perf'd "B" zone @ 9587-9591', 9593-9598', 9607-9611', 9641-9647', 9676-9680' 9696-9698' (2 SPF). Well broke down when perf'd. Ran Baker R-3 pkr, std SN & changeover & 290 jts tbg. Set pkr @ 9534' w/12000# tension. Flanged up. RU swab & swbd.
- 6/20: Swbd well.
- 6/21: Acd w/3000 gal 20% HCL ac + 100 7/8" ball sealers @ 4 BPM @ 4000 psi. Had ball action @ 5000 psi w/39 bbls 2% KCL wtr. ISIP 3200 psi, 5 min - vacuum. Started swbg.
- 6/22-23: Swbd well.
- 6/24: Pmpd 100 bbls 4% KCL wtr down tbg. Released pkr & pulled 290 jts tbg, changeover, SN & Baker pkr. Ran Bull Plug, 4' perf sub, 5 jts 2-3/8" EUE tailpipe, fluid pac assembly pump cavity w/Baker R-3 pkr & changeover & 298 jts 2-3/8" tbg. Set pkr @ 9527' w/1000 tension. Ran dual flange & 1" seal assembly w/81 jts 1" EUE & packed it off.
- 6/25: Ran addt'l 210 jts 1". Landed w/10000# & packed it off. Pmpd 50 bbls 2% KCL wtr. Dropped std vlv. Pmpd addt'l 250 bbls 2% KCL wtr. Loaded csg & pressured to 2000 ps. Released. RD & MO. Installed battery & pmpg equip & started well pmpg.
- 6/30: Potential @ 25 BO, 20 BW & 29 MCFPD. Ratio 1160:1

I hereby certify that the information above is true and complete to the best of my knowledge and belief.
Agent
DATE 7/7/82
ORIGINAL SIGNED BY
JERRY SEXTON
DISTRICT 1 SUPERVISOR
DATE JUL 15 1982