

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fed <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
NM-3411	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPLY OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Marathon Oil Company		8. Farm or Lease Name Delmont L. Hatfield
3. Address of Operator P. O. Box 2409, Hobbs, New Mexico 88240		9. Well No. 1
4. Location of Well UNIT LETTER <u>J</u> <u>1765</u> FEET FROM THE <u>East</u> LINE AND <u>1980</u> FEET FROM THE <u>South</u> LINE, SECTION <u>23</u> TOWNSHIP <u>16-S</u> RANGE <u>38-E</u> NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) GR 3696 KB 3715		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL UP ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1163.

Spud well @ 7:00 a.m. 9/5/81
Drill 17½" hole to 346'

9/6/81 12 jts 13 3/8" 48# H-40 csg set @ 342'

Cement w/ 375 sx Class C w/ 2% CaCl₂

Circulate 55 sx to pits. Bumped plug @ 3:00 p.m. 9/6/81 w/ 1200 psi, floats held O.K.

9/7/81 Cut off csg, WOC

9/8/81 WOC

9/9/81 Test BOP's to 800 psi, drill out shoe and test to 800 psi.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ralph M De Pauw TITLE Production Engineer DATE 9/14/81

Orig. Signed by

Jerry Soren

DATE 9/14/81

SEP 16 1981

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: