

17. 11/16/82 (cont): 20 sx. TOC at 3,900' by bond log.

11/18/82: Perfed 12,636'-78', 12,714'-26', 12,750'-66'.
Acidize perfs 12,626'-766' with 1,500 gals
15% HCL NEFE.

11/24/82: Install 1-1/2" pump at 5,039', WOE.

11/30/82

to
1/29/83: Test on pump. Pumped 488 BO + 13,767 BW.

2/1/83: Set bridge plug at 12,668'.

2/3/83: Squeeze perfs (12,678'-766') with 2,000 gals.
Flo-Check + 50 sx Class "H". Pressure to 1000#
for 15 min., held.

2/4/83

to
2/24/83: Could not recover packer, milled over packer,
recovered packer. Pressure to 1000# for 15 min., held.

2/25/83: Perf 12,636'-643', circulate hole clean.

2/27/83: Put on pump.

2/28/83: Pumped 73 BLW, pumped off, Shut-in

We plan to acidize and test on pump again.

RECEIVED

MAR 1 1983

O.C.D.
HOBBS OFFICE