

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
LG-5986

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name Falcon "WI" State
3. Address of Operator 207 S. 4th, Artesia, NM 88210	9. Well No. 1
4. Location of Well UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM TYPE <u>West</u> LINE, SECTION <u>4</u> TOWNSHIP <u>15S</u> RANGE <u>33E</u> NMPM.	10. Field and Pool, or Wildcat Saunders Permo-Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4208.4' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole 4:45 PM 12-14-82. Ran 13 joints of 13-3/8" 48# K-55 casing set at 455'. 1-Texas Pattern guide shoe set at 455'. Insert float at 426'. Cemented with 450 sacks Class "C" with 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hours. PD 5:00 AM 12-15-82. Bumped plug to 500 psi, released pressure and float held okay. Cement circulated 45 sacks. WOC. Drilled out 5:00 PM 12-15-82. WOC 12 hours. Cut off and welded on flow nipple. Reduced hole to 12-1/4". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton TITLE Production Supervisor DATE 12-21-82

APPROVED BY JERRY SEXTON TITLE DISTRICT 1 SUPR. DATE JAN 3 1983

RECEIVED

DEC 30 1982

O.C.D.
HOBBS OFFICE