

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
LC-4427	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator JOSEPH I. O'NEILL, JR.	8. Farm or Lease Name PENNZOIL 22 STATE
3. Address of Operator P. O. BOX 2840, MIDLAND, TX 79702	9. Well No. 1
4. Location of Well UNIT LETTER <u>A</u> <u>660</u> FEET FROM THE <u>NORTH</u> LINE AND <u>660</u> FEET FROM THE <u>EAST</u> LINE, SECTION <u>22</u> TOWNSHIP <u>16S</u> RANGE <u>36E</u> N.M.P.M.	10. Field and Pool, or Wildcat UND. LOVINGTON PENN
15. Elevation (Show whether DF, RT, GR, etc.) 3881' GR	12. County LEA


### 16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

### 17. Description Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole 4:00 PM, 3-31-83. Set 10 joints 13-3/8" 61#, J-55 casing at 418.5' RDB. Belled bottom joint and ran insert float collar. Casing cut off 3' below GL, total casing in hole 402'. Western cemented with 425 sx Class C with 2% CaCl. Good circulation throughout job, cement circulated. Bumped plug 7:45 PM, 4-2-83. Nippled up BOP and pressure tested 500 psi 30 min., O.K.

### 18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE <u>ENGINEER</u>	DATE <u>4-4-83</u>
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT I SUPERVISOR		
APPROVED BY _____	TITLE _____	DATE <u>MAR 6 1988</u>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

APR 5 1983

O.C.D.  
HOBBS OFFICE