

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	
DATE RECEIVED	
MAIL FILE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR NOTICES TO WELLS OR TO REPORT ON WELLS DATA TO A DIFFERENT RESERVOIR.
(SEE APPLICATION FOR PERMIT TO DRILL OR RE-DRILL WELLS FOR OTHER PROVISIONS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER	5a. Indicate Type of Lease State ☒ Fee ☐
2. Name of Operator J.M. Huber Corporation	5. State Oil & Gas Lease No. L-6690
3. Address of Operator 1900 Wilco Bldg., Midland, TX 79701	7. Unit Agreement No.
4. Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>7</u> TOWNSHIP <u>15S</u> RANGE <u>35E</u> N.M.P.M.	8. Farm or Lease No. Superior State
	9. Well No. 1
	10. Field and Pool, or Wildcat Morton Wolfcamp
11. Elevation (Show whether DF, KT, GR, etc.) GR 4040'	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUS AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐		COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	CHANGE PLANS ☐	CASING TEST AND CEMENT JOBS ☐	
OTHER ☐		OTHER <u>Perforate, DST, and plug back</u> ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 12/20/83 Perforate 10,439'-443' w/2 JSPF
- 12/21/83 Attempt to run DST. Left bottom portion of packer, perforated sub, RBP running tool, and RBP in hole. Top of fish at 10,435', bottom at 10,450'.
- 12/22/83 Ran DST. Open tool for 5 min. initial flow, SWI for 90 min., open tool for final flow. Shut-in after 40 min., SWI overnight for final shut-in.
- 12/23/83 Fluid recovery 8192' salt water, IHP = 4562, IFP = 383-1283, ISIP = 3837, FFP = 1283-3744, FSIP = 3837, FHP = 4562. Sample chamber had 0.25 cu. ft. gas, 1220 cc water, Rw = 0.42 @ 43° F.
- 12/28/83 Set CIBP @ 10,420'. Tested CIBP to 1500 psi. Pressure held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Robert R. Glenn (915) 682-3794
TITLE Dist. Production Manager DATE 12/28/83

APPROVED BY JERRY SEXTON TITLE DISTRICT 1 SUPERVISOR DATE JAN 3 1984
CONDITIONS OF APPROVAL, IF ANY:

005

RECEIVED
DEC 30 1983
O.C.D. INFORMATION
HOBBS OFFICE