

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
LG 1485

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER	7. Unit Agreement Name
2. Name of Operator <u>Newmont Oil Company</u>	8. Farm or Lease Name <u>State 16</u>
3. Address of Operator <u>P.O. Box 1189 Snyder, Texas 79599</u>	9. Well No. <u>1</u>
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>15-S</u> RANGE <u>37-E</u> N.M.P.M.	10. Field and Pool, or Wildcat <u>Undesignated Upper Penn.</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>3832' KB</u>	12. County <u>Lea</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	OTHER <u>Surface Casing</u> ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to 525' w/ 17 1/2" bit.

Ran casing as follows:

1 - Halliburton Type M Shoe (Notched) 1.20'
1st Casing, 13 3/8", 54.5#, K-55, 8RT, STTC 43.25'
1 - Halliburton Insert Float
12th - Casing, 13 3/8", 54.5#, K-55, 8RT, STTC 488.86
Total 533.31
H = 8.50
Set @ 524.81 KB

Cemented w/ 5SD sk. class 'C' w/ 2% CaCL. Did not circulate. Tagged cnt. Top w/ W.L. @ 35' from surface. Dumped 3 yards ready mix on outside casg. to surface. Press. tested casing to 700 psi. for 30 min. Held OK before drilling out. Plug down @ 11:00 AM on 9-29-83.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul Bliss TITLE Field Supervisor DATE 2-28-84

ORIGINAL REVIEWED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE MAR 6 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
MAR 5 1984
G.C.D.
HOBBS OFFICE