

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-85

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER		7. Unit Agreement Name
2. Name of Operator Great Western Drilling Company		8. Term or Lease Time State 83
3. Address of Operator		9. Well No. 1
4. Location of Well UNIT LETTER _____ FEET FROM THE _____ LINE AND _____ FEET FROM THE _____ LINE, SECTION _____ TOWNSHIP _____ RANGE _____ NMPM.		10. Field and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)		12. County

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPER. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

DP back in open ended. Tagged up @ 8,947'. Picked up DP to 8,937'. Cemented w/750' sxs. Class H + 5# sand per sx + 1% CFR-2 mixed @ 17#/gal. Job completed @ 7:40 p.m. Pulled 40 stds. DP to 5,217' & circ. & WOC.

4/3/84: WOC 12 hrs. Tagged cement @ 7,568'. POH, picked up bit, BHA & DC. Tagged cement @ 7,568'. Circ. until total of 24 hrs. WOC, commenced drilling @ 8:00 p.m., had stringers 7,568'-7,733', fairly good cement @ 7,733'. Drlg to 7,759' & shut down. WOC additional 4 hrs. Re-summed drilling, found 14' void from 7,728'-7,742' and 7' void from 7,872' to 7,879' & 4' void from 7,944' to 7,948'.

4/4/84: POH, ran DP open ended to 8,035'. Cemented w/275 sxs. Class H + 3# sand + 2/10% CFR-2 per sx. Job completed @ 2:53 p.m., 4-4-84. Pulled 20 stds & 2 singles & circ. & WOC. At 3:00 a.m., ran DP & tagged cement @ 7,404'. POH.

4/5/84: T.I.H. w/bit, collars & DP to 7,411.86' - made 8' correction. Drilled from 7,412' to 7,586'. TOH, picked up 7-7/8" diamond bit, 6 1/2" Dyna-drill high speed motor & 20 bent sub & BHA. Ran DMI steering tool.

4/6/84: Kicked new hole off @ 7,586'. Surveys - 7,586' 1 1/2° S & 14 E, 7,612' 1.87° S & 50 E,

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

(Cont.)

SIGNED	TITLE	DATE
ORIGINAL SIGNED BY JERRY SEXTON		
DISTRICT I SUPERVISOR		
APPROVED BY	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		

MAY 21 1984



RECEIVED
MAY 18 1984
O.C.D.
HOBBS OFFICE