

10-21-94 0# psi on tbg & csg. Mill from 12,385' to 12,388±. Mill plugging @ 12,388' with rubber & perf debris. RU Western & spot 5 bbls 15% NeFe double inhibited from 12,388' to 12,163'.

10-22-94 Start TIH w/2 3/8" TBG. 0# psi on tbg & csg. Finish POH w/tbg, drill collars, jars, 4 5/8" OD Cutrite Mill. RU well service; TIH w/4" csg gun & perf w/4 JSPF from 12,383' to 12,373'-40 holes.

10-23-94 Tested tbg to 10,000 psig while TIH. Set pkr @ 12,275' w/tailpipe @ 12,303'.

10-25-94 Frac perfs 12,383'-12,373' w/28000 gal gel + 20,000# 20/40 Interprop @ 1,2,&3 ppg sand concentration @ 8 BPM & 9200 psig avg rate & pressure.

11-8-94 SITP 320 psig. Blow to tank. Blow to 0 psig in 15 min w/no fluid. IFL @ 9400' FS. 6 swab runs. Swab tbg dry to SN @ 12,275'. No gas production. Shut in.

11-9-94 SITP 480 psig.

11-10-94 SITP 540 PSIG. 3/64" choke.

11-11-94 Flow 19 hrs-134 MCF, 0 BW, 0 BO, 100 PSIG FTP on 3/64" choke.

11-12-94 Flow 85 MCF.

11-13-94 FLOW 56 MCF.

11-14-94 Flow 56 MCF, rec 41 BLW w/208 bbls left to rec.

11-17-94 24 hr SITP 175 PSIG.

11-18-94 48 hr SITP 175 PSIG.

On Vann
CrunS
J. J.