

## OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

3a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name Freeman "ACF"
3. Address of Operator 207 South 4th St., Artesia, NM 88210	9. Well No. 1
4. Location of Well UNIT LETTER <u>M</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>22</u> TOWNSHIP <u>16S</u> RANGE <u>37E</u> N.M.P.M.	10. Field and Pool, or Wildcat NE Lovington Penn
15. Elevation (Show whether DF, RT, GR, etc.) 3787.4' GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

## SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole at 6:00 PM 4-2-85. Ran 11 joints 13-3/8" 54.5# J-55 ST&C casing set 455'. 1 guide shoe set 455'. Insert float set 415'. Cemented w/475 sx Class "C" Neat w/2% CaCl2. Compressive strength of cement - 125- psi in 12 hrs. PD 10:53 AM 4-3-85. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 42 sacks. WOC. Drilled out 3:15 PM 4-4-85. WOC 28 hours and 22 minutes. Cut off and welded on flow nipple. Reduced hole and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Jerry Sexton</u>	TITLE <u>Production Supervisor</u>	DATE <u>4-5-85</u>
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT 1 SUPERVISOR		
APPROVED BY _____	TITLE _____	DATE <u>APR - 8 1985</u>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

APR -8 1985

O.C.O.  
MOBILITY OFFICE