

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

3a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name Shipp ZI
3. Address of Operator 207 South 4th St., Artesia, NM 88210	9. Well No. 3
4. Location of Well UNIT LETTER <u>E</u> <u>1470</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>27</u> TOWNSHIP <u>16S</u> RANGE <u>37E</u> NMPM.	10. Field and Pool, or wildcat NE Lovington Penn
11. Elevation (Show whether DF, RT, GR, etc.) 3786.7'	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole at 3:30 AM 8-27-85. Ran 11 jts 13-3/8" 54.5# J-55 (442.84') casing set 437'. 1-guide shoe set 437'. Float set at 397'. Cemented w/450 sx C1 "C" with 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 6:45 PM 8-27-85. Bumped plug to 250 psi, released pressure and float held okay. Cement circulated 25 sacks. WOC. Drilled out 10:00 AM 8-28-85. WOC 15 hours and 15 minutes. Cut off and welded on flow nipple. Reduced hole to 12-1/4". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton TITLE Production Supervisor DATE 8-29-85

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

APPROVED BY _____ TITLE _____ DATE SEP - 2 1985

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

AUG 30 1985

O.C.D.
HOBBS OFFICE