

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-5187	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Pennzoil Company		8. Farm or Lease Name State "17"
3. Address of Operator P. O. Drawer 1828, Midland, TX 79702-1828		9. Well No. 2
4. Location of Well UNIT LETTER <u>L</u> <u>1400</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>17</u> TOWNSHIP <u>16-S</u> RANGE <u>37-E</u> N.M.P.M.		10. Field and Pool, or Wildcat NE Lovington (Penn)
15. Elevation (Show whether DF, RT, GR, etc.) 3844 G.L.		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <u>Installation of Pumping Equipment</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3-10-86 to 3-17-86: Well would not flow continuously. Kept dying.

3-18-86: SITP had dropped to 50#.

3-19-86 to 4-02-86: SI to install pumping unit.

4-03-86: Installed Lufkin 640 pumping unit. Set anchor w/16 pts. tension. Ran 2-1/2" x 1-1/4" x 36' down hole pump w/10 1" rods, 233 3/4" rods, 111 7/8" rods, and 98 1" rods. Placed well on production.

4-04-86 to 4-10-86: Test pumping.

4-11-86: Pumped 115 BO and 3 BW in 24 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED James P. Rodriguez TITLE Adv. Engr. Tech. DATE 4-14-86

Orig. Signed by
Paul Kautz
Geologist

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

APR 17 1986

RECEIVED
APR 16 1986
O.C.D.
HOBBS OFFICE