

DST No. 4  
January 22, 1987

Test Interval: 13,221'-13,295' (74')

Opened tool for 15 minute initial flow with a weak blow. Closed tool for 30 minute initial shut-in. Opened tool for 60 minute final flow with no blow. Closed tool for 120 minute final shut-in. Recovered 965' mud and 2500' water cushion. Sample chamber contained 2600 cc mud at 75 psig.

IHP	6453 psi
IFP	1657 psi
ISIP	1954 psi
FFP	1667 psi
FSIP	2337 psi
FHP	6447 psi

RECEIVED

MIR

4 1987

OCD  
HOBBS OFFICE