

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
LG-3345

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name Hoover ADR State
3. Address of Operator 105 South 4th St., Artesia, NM 88210	9. Well No. 2
4. Location of Well UNIT LETTER 0, 990 FEET FROM THE South LINE AND 2310 FEET FROM THE East LINE, SECTION 1 TOWNSHIP 17S RANGE 33E NMPM.	10. Field and Pool, or WHdcat Sanmal - Queen
15. Elevation (Show whether DF, RT, GR, etc.) 4143.8' GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole at 10:30 AM 1-8-87. Ran 36 joints 8-5/8" 24# J-55 casing, set 1505'. 1-Texas Pattern Notched Guide shoe set 1505', float collar set 1466'. Cemented w/575 sx Pacesetter Lite w/1/4# sack celloseal and 2% CaCl2. Tailed in w/ 200 sx Class "C" with 2% CaCl2 (yield 1.32; weight 14.8). PD 10:15 PM 1-9-87. Bumped plug to 700 psi, released pressure and float held okay. Cement circulated 10 sacks. WOC. Drilled out 4:30 PM 1-10-87. WOC 18 hours and 15 minutes. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul Kautz TITLE Production Supervisor DATE 1-13-87

Orig. Signed by  
Paul Kautz  
Geologist

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE JAN 16 1987

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JAN 15 1987

GCD

HOBBS OFFICE