

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS  
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Charles B. Gillespie, Jr.	8. Farm or Lease Name Snyder "C"
3. Address of Operator P. O. Box 8 Midland, Texas 79702	9. Well No. 3
4. Location of Well UNIT LETTER <u>E</u> <u>2006</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>16-S</u> RANGE <u>36-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Townsend Permo Upper Penn
15. Elevation (Show whether DF, RT, GR, etc.) 3945.2' GR 3964.2' KB	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/15/88: Drilled 11" hole to 4723'. Ran 112 jts. 8 5/8", 24# & 32#, J-55 casing set at 4723'. Cemented with 1250 sx BJ Class "C" Lite containing 3# per sx salt, 1# per sx gilsonite and 450 sx Class "C" 1% CaCl. Plug down at 3:00 p.m. 12/16/88. Cement circulated 75 sx.

12/16/88: Wait on cement 12 hrs. Tested casing to 1500 psi for 30 minutes. Tested OK. Estimated compressive strength of cement at time of test 2600 psi. Commenced drilling 7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED: [Signature] TITLE: Production Manager DATE: 12/20/88

ORIGINAL SIGNED BY JERRY SEXTON

DISTRICT 1 SUPERVISOR

DEC 22 1988

APPROVED BY: \_\_\_\_\_ TITLE: \_\_\_\_\_ DATE: \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

DEC 21 1968

ACB  
HOBBS OFFICE