

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-31110
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-1682
7. Lease Name or Unit Agreement Name Red Hat State Unit
8. Well No. 1
9. Pool name or Wildcat Wildcat
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4192' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator YATES PETROLEUM CORPORATION (505) 748-1471
3. Address of Operator 105 South 4th St., Artesia, New Mexico 88210
4. Well Location Lot 15 : 3300 Feet From The South Line and 1980 Feet From The East Line Section 2 Township 16S Range 33E NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4192' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 26" hole 9:00 AM 12-31-90. set 38' of 20" conductor. Cemented w/3-1/2 yards Redimix. Resumed drilling 17-3/4" hole 10:00 PM 1-15-91. Ran 9 joints 13-3/8" 54.5# J-55 ST&C casing set 409'. Guide shoe set 409', insert float set 362'. Cemented w/200 sx "C", 1/4# Celloseal, 2% CaCl2 (yield 1.32, wt 14.8). Tail in w/225 sx "C" + 2% CaCl2 (yield 1.32, wt 14.8). PD 1:30 PM 1-16-91. Bumped plug to 500 psi, float did not hold. Bumped 2 more times - still did not hold. SI with 300 psi. 12-hour compressive strength of cement = 800 psi. Circulated 75 sacks cement. WOC. Drilled out 1:00 PM 1-17-91. WOC 23 hrs and 30 minutes. NU and tested to 1500 psi for 30 minutes. Reduced hole, resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Juanita Goodlett TITLE Production Supervisor DATE 1-23-91

TYPE OR PRINT NAME Juanita Goodlett

TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY _____ TITLE _____ DATE 1-23-91

CONDITIONS OF APPROVAL, IF ANY: