

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Avenue, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO.
30-025-31226

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

McMillan 34

8. Well No.

1

9. Pool name or Wildcat
NE Pollock Wolfcamp

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☒ Gas Well ☐ Other

2. Name of Operator Aviara Energy Corporation

3. Address of Operator P. O. Box 1350, Houston, TX 77251-1350

4. Well Location

Unit Letter C : 400 feet from the North line and 1980 feet from the West line

Section 34 Township 14S Range 38E NMPM County Lea

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
3760 GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐


CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

Aviara plans to move in a rig on July 20, 2002 to repair a casing leak according to the following procedures:

MIRU Workover Rig.
Pull rods and tubing.
TIH with packer and bridge plug.
Locate casing leak. Isolate leak.
Squeeze casing leak with cement. POOH with packer.
TIH with bit and scraper. Drill out cement.
Test casing to 1000#.
TIH and retrieve bridge plug.
Run tubing and rods.
Return well to production.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Victoria Guidry TITLE Regulatory Coordinator DATE 7/18/02

Type or print name Victoria Guidry

Telephone No. (713) 871-3444

(This space for State use)

APPROVED BY CHRIS WILLIAMS

DATE 7/18/02

Conditions of approval, if any:

ORIGINAL SIGNED BY
CC DISTRICT SUPERVISOR/GENERAL MANAGER