

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Charles B. Gillespie, Jr.

3. Address and Telephone No.

P.O. Box 8 Midland, Texas (915) 683-1765

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

330' FSL & 725' FEL Unit P
Section 33, T-15-S, R-35-E

5. Lease Designation and Serial No

NM 04411

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Hamilton Federal No. 2

9. API Well No.

30-025-31767

10. Field and Pool, or Exploratory Area

East Big Dog Stream

11. County or Parish, State

Lea County, New Mexico

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Spudding and Surface
Casing

☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10/27/92: ZIADRIL, Inc. Pig No. 7 spudded 17 1/2" hole at 9:30 a.m. on 10/25/92. Drilled 17 1/2" hole to 417'. Ran 9 jts. 13 3/8" 48# H-40 and 1 jt. 13 3/8" 54.50# J-55 casing set at 417' KB. Cemented with 440 sx Class "C" cement containing 2% CaCl₂. Plug down at 6:30 p.m. 10/25/92 with 350# maximum pump pressure. Cement circulated 50 sx. Wait on cement 18 hrs. Tested 13 3/8" casing and blowout preventer to 1000 psi for 15 minutes, tested okay. Commenced drilling 11" hole at 12:30 p.m. 10/26/92.

14. I hereby certify that the foregoing is true and correct

Signed

William R. Cunn

Title Exploration Manager

Date 10/27/92

(This space for Federal or State office use)

Approved by

Conditions of approval, if any:

Title

Date