<u>+-</u>			1		
Submit 3 Copies to Appropriate District Office	State of New Mexico Energy, Minerals and Natural Resources Department		Form C-103 Revised 1-1-89		
DISTRICT I P.O. Box 1980, Hoddé, NM 88240 DISTRICT II	OIL CONSERVATION DIVISION P.O. Box 2088 Santa Fe, New Mexico 87504-2088		WELL API NO. 30-025-31831		
P.O. Drawer DD, Artesia, NM 88210 DISTRICT III			5. Indicate Type of Lease STATE FEE		
1000 Rio Brazos Rd., Aziec, NM 87410			6. State Oil & Gas Lease No. E-9116		
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)			7. Lease Name or Unit Agreement Name		
1. Type of Well: OL WELL A WELL	OTHER		Earnestine State		
2. Name of Operator		8. Well No.			
Charles B. Gillespie, Jr. 3. Address of Operator			2		
•		9. Pool name or Wildcat			
P.O. Box 8 4. Well Location	Midland, TX 79702	2	West Lovington Strawn		
Unit Letter <u>A</u> : <u>9</u>	20 Feet From TheNorth	Line and660	Feet From The <u>East</u> Line		
Section 1	Township 16S Ra	nge 35E	NMPM Lea County		
	10. Elevation (Show whether	DF, RKB, RT, GR, etc.)			
З973' <u>GR, 3990.5' кв</u>					
11. Check	Appropriate Box to Indicate 1	Nature of Notice, Re	eport, or Other Data		
			SEQUENT REPORT OF		
		REMEDIAL WORK			
TEMPORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT					
PULL OR ALTER CASING	_	CASING TEST AND CE			
12. Describe Proposed or Completed Operat	ions (Clearby state all mentionent details, an	al advector and the second state of the second states of the second stat			

2. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

•

Drilled 11" hole to 4750'. Ran 113 jts. 8 5/8" 32# S-80 and J-55 casing set at 4750' KB. Cemented with 550 sx Class "C" 35/65 Poz cement containing 3 lbs/sx salt and 1 lb/sx Gilsonite followed by 200 sx Class "C" cement containing 1% CaCl ₂ . Plug down at 9:00 p.m. 2/05/93 with 1500# maximum pump pressure. Wait on cement 12 hrs. Ran temperature survey. Top of cement at 2095'. Tested BOP's and
8 5/8" casing to 1500# for 30 minutes, tested okay. Commenced drilling 7 7/8" hole at 11:00 a.m. 2/06/93.

(This space for State Use) ORIGINAL SIGNAL SIGNAL SERRY SEXTOM DISTRECT I SUPERVISOR APPROVED BY			FEB 11 1993
TYPE OR PRINT NAME Will	liam R. Crow		тецерноме но. <u>(915)683-</u> 176
I hereby certify that the information above SKONATURE	te is true and complete to the best of my low M R . When	medge and belief. musExploration_Manager	date _2/08/93

RECEIVED FEB 1 () 1993 COOR MORTS (CONST