

10/12/93 43 hr SITP 1000 psi. Flowed 30 min to 300 psi on 20/64" choke.
10/13/93 12 hr SITP 450 psi.
10/26/93 SITP 3700 psi. Blew down. ND tree. NU BOP. POOH w/tbg & pkr.
10/27/93 RU WL. Set CIBP @ 12,900'. Cap w/30' of cmt. RIH w/4" csg gun & perf Canyon 4 SPF from 10,914-20'. RIH w/pkr & tbg to 10,920'.
10/28/93 Spot 1 bbl 15% NeFe. PU & set pkr @ 10,826'. Acidized zone w/1000 gals 15% NeFe. APR 6150 psi @ 2 BPM. Swabbed 69 BLW to 10,826'.
10/29/93 SITP 10 psi. IFL @ 10,516'. Swabbed 2 1/2 BW w/5% oil cut. FFL @ 10,826'.
10/30/93 SITP 0 psi. IFL @ 10,626'. Swabbed 2 BW w/5% oil cut. FFL @ 10,826'.

Propose to set CIBP @ 10,900' & test Wolfcamp from 10,059-66'.