

Collins & Ware, Inc.

T. D. Pope #32
Lea County, New Mexico

Attachment to C-103 - Sundry Notice

5/31/95 DST #1 11,980 to 12,030 Sample Chamber: 1.21 FT³ gas @ 200 psi, 1125 cc oil, 25 cc mud

6/03/95 DST #2 12,067 to 12,120 Sample Chamber: 7 FT³ gas @ 1800 psi, 450 cc oil, 1375 cc water (80,000 ppm Chl)

6/05/95 DST #3 12,156 to 12,220 Sample Chamber: 2.06 FT³ gas @ 375 psi, 800 cc oil, 825 cc water (106,000 ppm Chl)

6/07/95 DST #4 12,450 to 12,484 Sample Chamber: 4.9 FT³ gas @ 1860 psi, 1150 cc oil, 350 cc water (79,000 ppm Chl)

6/08/95 TD well @ 12,550'

6/09/95 Run Logs Run #1 GR/CNL/LDT/ML 12,536 to 11,100 w/ Caliper to 10,000
 Run #2 GR/AIT/AMI 12,536 to 11,100 w/ FMI to 11,950

6/10/95 Ran 335 jts 5 1/2" 17# casing to 12,550'

6/11/95 Cemented 1st stage w/ 580 sx "H" Lite (35:65:6) with additives - Had full returns - Circ 85 sx off DV Tool
DV Tool Set @ 10,014'
Cemented 2nd stage w/ 650 sx "H" Lite (35:65:6) with additives - Had full returns

Install 11" 5M X 7 1/16" 5M tubing head

6/12/95 Released Rig

Currently waiting on completion unit.

RECEIVED

JUN 15 1985

**U D HOBBS
OFFICE**