

8. Testing, Logging and Coring Programs:

Drill Stem Tests: None planned.

Logging: GR-DLL-MSFL-Cal T.D. - 2300'

GR-CNL-CDL-Cal T.D. - Surface

9. No abnormal pressures or temperatures are anticipated. In the event abnormal pressures are encountered, the proposed mud program will be modified to increase the mud weight.

**RECEIVED**

AUG 01 1995

OLD RUBEN  
OFFICE