

ATTACHMENT TO C-105
T.D. POPE #33

26. Perforation Record.

12,674' - 12,678' (10 holes) 3/96
12,626' - 12,661' (24 holes)
12,481' - 12,488' (16 holes) 5/96
12,407' - 12,422' (32 holes) 5/96
12,200' - 12,210' (22 holes) 6/96 Squeezed
12,082' - 12,092' (22 holes) 6/96
12,022' - 12,032' (22 holes)

27. Treatment Record.

12,690'	Spotted 500 gals 15% NEFE DI HCL acid.
12,680'	Spotted 500 gals 15% NEFE acid.
12,165' - 12,665'	Spotted 500 gals 15% NEFE acid.
12,626' - 12,678'	FT w/20,000 WF-140 PAD + 9999 gals of SXE 20% acid + 3000 gals 20X flush with 3650 gals CF WF-140.
12,488'	Spotted 500 gals 15% NEFE DI HCL acid.
12,481' - 12,488'	AT with 2500 gals 15% NEFE HCL acid.
12,433'	Spot 500 gals 15% NEFE DI acid.
12,407' - 12,422'	AT with 3000 gals 15% NEFE HCL acid.
12,230'	Spot 500 gals 15% NEFE DI acid.
12,200' - 12,210'	AT with 1500 gals 15% NEFE HCL acid.
12,200' - 12,210'	Set CIBP at 12,279'. Pump 100 sx Class H cement and squeezed perfs. Drill out CIBP.
12,093'	Spot 500 gals 15% NEFE DI acid.
12,082' - 12,092'	AT with 1500 gals 15% NEFE HCL acid.
12,033'	Spot 500 gals 15% NEFE DI HCL acid.
12,022' - 12,032'	AT with 1500 gals 15% NEFE acid.