

5-13-97

Page 2 C103 - tubing & perforations

PATTY 20 No. 1, Lea Co., NM
API No. 30-025-33756

04-12-97 MIRU pump trk, test pkr & csg to 1000#, test OK, RDMO pump truck,
hook up flowline, RU, TIH w/swab, initial fluid level @ 1800'
pulling from 2800', swab 4 hours, well kicked off, flow 16 hours on
24/64" choke
04-13-97 RDMO rig, release BOPs & equipment

