

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-33931
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	VA-605
7. Lease Name or Unit Agreement Name	
Brunson AQK State Com	
8. Well No.	1
9. Pool name or Wildcat	Wildcat Mississippian

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210	4. Well Location Unit Letter <u>G</u> : <u>2260</u> Feet From The <u>North</u> Line and <u>1795</u> Feet From The <u>East</u> Line Section <u>10</u> Township <u>16S</u> Range <u>35E</u> NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4003' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Resume operations w/rotary tools ☒
Surface casing & cement

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 40'. Reamed 12-1/4" hole to 26" from surface to 30'. Drilled to 40'. Set 40' of 20" conductor pipe. Cemented to surface. NOTE: Notified Bonnie w/OCD-Hobbs. Resumed drilling a 14-3/4" hole with rotary tools at 5:00 AM 7-25-97.

TD 455'. Reached TD at 12:45 PM 7-25-97. Ran 11 joints of 11-3/4" 42# H-40 8rd ST&C (458.16') of casing set at 455'. 1-Texas Pattern notched guide shoe set at 455'. Insert float set at 411'. Cemented with 200 sacks Class "C", 1/4#/sack celloflake and 2% CaCl2 (yield 1.32, weight 14.8). Tailed in with 250 sacks "C" and 2% CaCl2 (yield 1.32, weight 14.8). PD 5:30 PM 7-25-97. Bumped plug to 220 psi, OK. Circulated 100 sacks. WOC. Nippled up and tested to 500 psi, OK. Drilled out at 2:00 PM 7-26-97. WOC 20 hours and 30 minutes. Reduced hole to 11". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE Aug. 4, 1997
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

ORIGINAL SIGNED BY CHRIS WILLIAMS
DISTRICT SUPERVISOR

AUG 07 1997

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: