

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-34039
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. VA-1000
7. Lease Name or Unit Agreement Name Barry ARD State
8. Well No. 1
9. Pool name or Wildcat Big Dog Strawn

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator YATES PETROLEUM CORPORATION	
3. Address of Operator 105 South 4th St., Artesia, NM 88210	
4. Well Location Unit Letter <u>C</u> : <u>330</u> Feet From The <u>North</u> Line and <u>1360</u> Feet From The <u>West</u> Line Section <u>29</u> Township <u>15S</u> Range <u>35E</u> NMPM <u>Lea</u> County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4018' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Intermediate casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 4644'. Reached TD at 10:45 AM 10-29-97. Ran 106 joints of 8-5/8" 32# M-80 and J-55 (4649.45') of casing set at 4644'. Float shoe set at 4644'. Float collar set at 4596'. Cemented with 1275 sacks BJ Lite, 5% salt, and 1/4#/sack celloflake (yield 2.00, weight 12.6). Tailed in with 200 sacks "C" and 1% CaCl2 (yield 1.34, weight 14.8). PD 2:30 AM 10-30-97. Bumped plug to 2340 psi, OK. Circulated 58 sacks. WOC. Nippled up and tested to 5000 psi, OK. Drilled out at 11:00 PM 10-30-97. WOC 20 hours and 30 minutes. Reduced hole to 7-7/8". Resumed drilling. NOTE: Notified Bonnie w/OCD-Hobbs of cementing operations.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE Nov. 3, 1997
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-14

(This space for State Use)

ORIGINAL SIGNED BY

APPROVED BY JOY VANK TITLE AD REP. II DATE 11/3/97

CONDITIONS OF APPROVAL, IF ANY: