

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-34039
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. VA-1000
7. Lease Name or Unit Agreement Name Barry ARD State
8. Well No. 1
9. Pool name or Wildcat Big Dog Strawn

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator YATES PETROLEUM CORPORATION	
3. Address of Operator 105 South 4th St., Artesia, NM 88210	
4. Well Location Unit Letter C : 330 Feet From The North Line and 1360 Feet From The West Line Section 29 Township 15S Range 35E NMJM Lea County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4018' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: Production casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 13060'. Reached TD at 4:15 PM 12-4-97. Ran 318 joints of 5-1/2" 17# & 20# casing as follows: 71 joints of 5-1/2" 17# M-95 8rd LT&C (2877.73'); 73 joints of 5-1/2" 17# N-80 8rd LT&C (3015.63'); 65 joints of 5-1/2" 17# J-55 8rd LT&C (2667.88'); 85 joints of 5-1/2" 17# L-80 8rd LT&C (3524.53') and 24 joints of 5-1/2" 20# M-90 8rd LT&C (981.84') (Total 13067.61') of casing set at 13060'. Float shoe set at 13060'. Float collar set at 13015'. Pumped 500 gallons of Mud Clean ahead of 900 sacks Super Modified C, 4/10% FL52, 4/10% FL25 and 1/4#/sack celloflake (yield 1.63, weight 13.0). PD 7:15 PM 12-7-97. Bumped plug to 2200 psi for 3 minutes, OK. WOC. Released rig at 12:00 AM 12-8-97. NOTE: Marker joints set from 11660-11682', 10983-11004' and 10182-10202'. Displaced casing with fresh water with 2% Claytreat and mud.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE Dec. 11, 1997  
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-14

(This space for State Use)  
ORIGINAL SIGNED BY CHRIS WILLIAMS  
DISTRICT I SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: \_\_\_\_\_