

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-34210
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. VA-764
7. Lease Name or Unit Agreement Name Pluma ASD State Com
8. Well No. 1
9. Pool name or Wildcat North Feather Morrow (gas)

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	
2. Name of Operator YATES PETROLEUM CORPORATION	
3. Address of Operator 105 South 4th St., Artesia, NM 88210	
4. Well Location Unit Letter L : 1650 Feet From The South Line and 660 Feet From The West Line Section 10 Township 15S Range 32E NMPM Lea County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4296' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Intermediate casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 4128'. Reached TD at 7:00 AM 12-18-97. Ran 94 joints of 8-5/8" 32# 8rd J-55 ST&C (4131.53') of casing set at 4128'. Float shoe set at 4128'. Float collar set at 4083'. Cemented with 2150 sacks BJ Lite C, 1/4#/sack flocele and 5#/sack salt (yield 2.00, weight 12.57). Tailed in with 200 sacks "C" and 2% CaCl2 (yield 1.33, weight 14.8). PD 11:15 PM 12-18-97. Bumped plug to 1750 psi, OK. Circulated 225 sacks. WOC. Nipped up and tested to 5000 psi for 10 minutes. Drilled out at 8:30 PM 12-19-97. WOC 21 hours and 15 minutes. Reduced hole to 7-7/8". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE Dec. 30, 1997
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY DISTRICT SUPERVISOR TITLE CHIEF OF DISTRICT DATE MS
CONDITIONS OF APPROVAL, IF ANY: