

KENCO

PACKER INSTALLATION PLAN

PREPARED FOR		COMPANY		DATE	
Mike Allen		Yates Petroleum		3-24-99	
LEASE	WELL No.	FIELD	COUNTY	STATE	NEW COMPLETION WORKOVER
Field APK St. Com	3	Townsend	Lea	NM	☒ NEW COMPLETION ☐ WORKOVER

INSTALLATION	ITEM	LENGTH	FROM	TO	DESCRIPTION	OD	ID
			0	16.00	KB		
	32.40	16.00	48.40		1-Joint 2 7/8 L-80 tbg.		2.441
	7.88	48.40	56.28		8' 2 7/8 L-80 sub		2.441
	6101.01	56.28	6157.29		187 Jt's 2 7/8 L-80 tbg.		2.441
	1.71	6157.29	6159		5 1/2 x 2 7/8 XL % Tool		2.25
	8.31	6159	6167.31		5 1/2 x 17-20 x 2 7/8 F.B. 10-K Uni-L		2.375
	5.96	6167.31	6173.27		6' 2 7/8 L-80 sub	2 7/8" box x 2 3/8" pin crossover	2.441
	.97	6173.27	6174.24		1.875" F" Nipple		1.875
	1.72	12,248.28	12,250		T-2 1.875 F Seal Nipple		1.875
	7.26	12,250	12,257.26		D+L W/L 5 1/2 x 17-20 x 2 7/8 ASI-X	4.625	2.00
	5.92	12,257.26	12,263.18		2 3/8 L-80 sub bottom 3' collapsed		1.995
	2.00	12,257.26	12,259.26		(Magna-Range CTBP set in sub) *		
	.97	12,263.18	12,264.15		Baker R 1.875 Nipple 1.822 No 60		
		12,301	12,316		Perforations		
		12,316	12,363		Sand		
	2.87	12,363	12,365.87		KenCo 2 3/8 Index valve 3 1/2 Lugs		
	7.26	12,365.87	12,373.13		5 1/2 x 17-20 x 2 7/8 ASI-HP		2.00
	1.72	12,378.95	12,380.67		Arrow F2 1.875 F Seal Nipple		
					(with JSI Serv. 1.875 Blankin plug)		
	7.26	12,380.67	12,387.93		5 1/2 x 17-20 x 2 7/8 ASI-X		2.00
	10.07	12,387.93	12,398		10' L-80 Sub 2 7/8		1.995
	1.33	12,398	12,399.33		Bar Actuated Vent		
	1.00	12,399.33	12,400.33		Mechanical Release		1.875
		12,425	12,448		Perforations		
			12,778		PBTD		

GENERAL REMARKS		PACKER TYPE		RETRIEVING METHOD Include	
All Tools belong to YPC except Index Valve		top 1. 10-K Sub. 5 1/2 Uni-L		shear release or collet snap valve	
		2. D+L 5 1/2 ASI-X		1/4 turn right at PRR	
		middle 3. Arrow 5 1/2 RBP AS-HP			
		lower 4. Arrow 5 1/2 ASI-X			

WELL FLUID TYPE AND WEIGHT	ESTIMATED DIT	ESTIMATED DIP	WELL ANGLE AND KICKOFF DEPTH (ft)	SAND CONTROL	AREA	DELIVERY TICKET No.

DATE	OPERATOR'S NAME
3-24-99	Darin Chandler

W. CODE: 5310