

YATES PETROLEUM CORPORATION

Field APK State #3


Section 2-T16S-R35E

Lea County, New Mexico

SUNDRY NOTICE CONTINUED:

with pulling tool. Pulled plug and TOOH. Bottom end of plug was egg shaped. TIH with 1.826" gauge. Went thru top nipple and on/off tool. Set down 4' above "R" nipple. Acts as if sub is collapsed. TIH with new FSG 1.875" plug, set in 1.875" profile in on/off tool. SITP 3000 psi. Bled tubing down. Shut well in.

3-17-99 - Rigged up wireline with equalizing tool. Could not get thru tree. Laid down lubricator to add weight bars. Cut slickline to run new rope socket. TIH and pulled equalizing stem. TOOH. TIH with pulling tools and pulled plug. TOOH - packing cut. Proppant in plug. Bottom of plug 1.640" OD. Scarred on 1 side as if in collapsed or crimped ID. Re-dress plug. TIH and set in 1.875" on/off tool. Bled tubing down. Shut in for 15 minutes - no pressure. Loaded tubing with 68.5 bbls 2% . Pressured to 1000 psi and held 5 minutes. Bled pressure off tubing. Well flowing back unloading fluid. TIH and pulled equalizing bar. TOOH. TIH and pulled blanking plug. 3-18-99 - Rigged up wireline grease injector. TIH with 1-11/16" collar locator and weights. Set down 4' into 2-3/8" tailpipe. TOOH. TIH with magna range plug and set plug 3' into tailpipe. TOOH with wireline. SITP 4300#. Bled tubing down. Loaded tubing with 68 bbls 2% KCL. Pressured up to 1000 psi and held for 5 minutes. Released pressure. Tubing was static. Unbolted tree. Released on/off tool. Nippled up BOP. Annulus started pressuring up. Latched onto packer. TP 150#; annulus climbed to 700# in 45 minutes. Nippled down tree and nipped up 10K hydraulic BOP. Nippled up flowline to separator. Flow casing and connect line to manifold and install hydraulic choke lines.



Rusty Klein
Operations Technician
March 23, 1999