

Carlisle 1-y
1721' FSL & 1909' FWL
Sec.10, T-16-S, R-35-E
Lea Co., NM

Elevation: 3998' GL, 4015' KB

Atoka Completion

Spud Date:

Completion Date: July 1998

Completion

5/01: Blanked off Morrow with CIBP at 12,010'. Perf'd Fat Lady Atoka 11,710-14' & 11,725-27' and Upper Atoka 11,572-74' & 11,577-93' using 2-1/8" thru tubing strip gun loaded 6 spf. No response after perforating. Swabbed well in. Flowed ARO 664 mcfpd w/1050 psi FTP. FTP dropped to line pressure quickly. SI for 48 hrs. Ran static pressure - 4197 psi @ 11,634'. Acidized w/2000 gals nitrified 7.5% HCL w/methanol. Good ball action during treatment. IP 561 mcfpd + 8 bc/d 35 psi FTP.

