

TMBR/SHARP DRILLING, INC.

Carlisle "15" No. 1 RE

1980' FSL & 1650' FEL

Sec. 15, T-16S, R-35E

Lea County, NM

Attachment to Form C-103

12. Describe Proposed or Completed Operations

- 12/05/98 (Day 1) Spudded well @ 9:00 PM 12/04/98. MW 8.4, Vis 28. Time Breakdown: 1 hr WO daylight. 14 hrs MIRU. 1 hr Weld on wellhead. 7½ hrs NU BOP. ½ hr Test BOP.
- 12/06/98 (Day 2) 6051' (6051') Drlg cmt, Cmt. MW 8.7, Vis 30, pH 14. Time Breakdown: 1 hr PU DC's. 2 hrs Drlg cmt 315-460'. 3½ hrs PU DC's & DP. ½ hr Install rot. head rubber. 1 hr Test hydril, pipe rams & all valves 1500 psi, ok. 2 hrs Drlg cmt 1990-2120'. 1½ hrs PU DP. 1½ hrs Drlg cmt 2950-3080'. 2 hrs PU DP. 2¼ hrs Drlg cmt 4580-4810'. ¾ hr Circ. 2½ hrs PU DP. ¼ hr Repair on rig. 1 hr Drlg cmt 5990-6025'. ½ hr TOH 15 stds. ½ hr Unplug bit. ½ hr TIH. ½ hr Drlg cmt 6025-6051'. Note: Plugs drld: 315-460', 1990-2120', 2950-3080', 4580-4510', 5990-6080'.
- 12/07/98 (Day 3) 11,100' (5049') Circ to LDDP, Cmt. MW 8.8, Vis 32, FC 3/32, WL 30, pH 12.5. Bit #RR1 SN P20YR 7⅞" J33C In 0' Out 11,100' 18¼ hrs 11,100'. Time Breakdown: ¼ hr Drlg cmt to 6115'. ½ hr Circ. ½ hr Service rig. 2 hrs PU DP. 3 hrs Drlg cmt 7880-8030'. 2½ hrs PU DP. 2½ hrs Drlg cmt 9500-9751'. ½ hr PU DP. 2½ hrs Circ & cond. 2 hrs Wash 9800-10,150'. 1½ hrs PU DP. 2 hrs Drlg cmt 10,820-10,950'. ½ hr Wash to 11,040'. 1 hr Drlg cmt 11,040-11,100'. 2½ hrs Circ.
- 12/08/98 (Day 4) 11,100' (0') ND. MW 8.8, Vis 32. Time Breakdown: 2¼ hrs Trip. 1 hr Cmt. 3½ hrs Circ. 9 hrs Run csg. 8¼ hrs LDDP/DC.
Casing Detail:
Ran 269 jts (4126') 5½" csg & set @ 11,100'. Cmt w/175 sx H containing 3#/sk NaCl + 5#/sk Gilsonite. PD @ 6:00 AM 12/08/98.
- 12/09/98 (Day 5) 11,100' TD. Rig released @ 5:00 PM 12/08/98. WOCU. Temporarily drop from report.

