

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-34498
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-4415
7. Lease Name or Unit Agreement Name Ruby ASV State Com
8. Well No. 1
9. Pool name or Wildcat Anderson Ranch Morrow (gas)

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	
2. Name of Operator YATES PETROLEUM CORPORATION	
3. Address of Operator 105 South 4th St., Artesia, NM 88210	
4. Well Location Unit Letter H : 1650 Feet From The North Line and 700 Feet From The East Line Section 15 Township 16S Range 32E NMPM Lea County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4304' GR	

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: Intermediate casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 4580'. Reached TD at 6:15 PM 11-7-98., Ran 103 joints of 8-5/8" 32# casing as follows: 11 joints of 8-5/8" 32# HC-80 8rd ST&C (484.37') and 92 joints of 8-5/8" 32# J-55 8rd ST&C (4104.54') (Total 4588.91') of casing set at 4580'. Float shoe set at 4580'. Float collar set at 4534'. Cemented with 1675 sacks "C" (65-35-6), 1/4#/sack celloflake and 5#/sack salt (yield 2.03, weight 12.50). Tailed in with 200 sacks "C" with 1% CaCl2 (yield 1.34, weight 14.8). PD 8:15 AM 11-8-98. Bumped plug to 1400 psi, OK. Circulated 190 sacks. WOC. Nipped up and tested to 5000 psi for 30 minutes, OK. Drilled out at 1:15 PM 11-9-98. WOC 29 hours. Reduced hole to 7-7/8". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE Nov. 10, 1998  
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY ORIGINAL SIGNED BY CHRIS WILLIAMS TITLE STATE ENGINEER DATE   
CONDITIONS OF APPROVAL, IF ANY:

9/c