

Submit 3 Copies To Appropriate
District Office
DISTRICT I
1625 N. French Dr., Hobbs, NM 88240
DISTRICT II
811 South First, Artesia NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410
DISTRICT IV
2040 S. Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.
30-025-34568

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.
23973

7. Lease Name or Unit Agreement Name:

Yellow Humpy

8. Well No.
1

9. Pool name or Wildcat
Diamond Strawn

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well:
Oil Well X Gas Well ☐ Other

2. Name of Operator
David H. Arrington Oil & Gas, Inc.

3. Address of Operator
P.O. Box 2071 Midland, Texas 79702

4. Well Location
Unit Letter K : 2310' Feet From The South Line and 1479' Feet From The West Line

Section 15 Township 16S Range 36E NMPM County Lea

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒

OTHER: Complete Drilling ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

2/18/99 Spudded well 4:45 pm Drilled 17 1/2" hole to 470'.

2/19/99 Ran 13 3/8" casing to 470'. Cemented to surface with 470 sx. Test BOP & casing to 1500 psi.

3/2/99 Drilled 11" hole to 4934'. Ran 8 5/8" casing to 4934'. Cemented to surface with 1300 sx. Test casing to 3000 psi. Test BOP to 5000 psi.

3/19/99 Drilled 7 7/8" hole to TD 11,730'. Ran 2 DST's and open hole logs.

3/21/99 Ran 5 1/2" casing to 11,730'. Cemented with 400 sx.

3/22/99 Released rig 3/22/99.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE President DATE June 1, 1999

Type or print name David H. Arrington

Telephone No. (915) 682-6685

(This space for State use)

APPROVED BY ORIGINAL SIGNED BY CHUBB WILLIAMS
STATE OF NEW MEXICO TITLE STATE ENGINEER

DATE JUN 10 1999

Conditions of approval, if any: