

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

WELL API NO.
30-025-34607

5. Indicate Type of Lease
STATE ☒ FEE ☐
6. State Oil & Gas Lease No.
24466

7. Lease Name or Unit Agreement Name:
Royal Humpy

8. Well No.
1

9. Pool name or Wildcat
Diamond Strawn

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

Type of Well:
Oil Well ☒ Gas Well ☐ Other ☐

Name of Operator
David H. Arrington Oil & Gas, Inc.

Address of Operator
P.O. Box 2071 Midland, Texas 79702

Well Location
Unit letter I: 1615 feet from the South line and 1161 feet from the East line

Section 16

Township 16S

Range 36E

NMPM

County Lea

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
GR - 3904'

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: Complete Drilling ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.
5/15/99 Spudded well 1:00 a.m.

5/16/99 Drilled 17 1/2" hole to 450'. Ran 13 3/8" casing to 450' and cemented to surface with 450 sx.

5/17/99 Test casing and BOP to 1500 psi - OK

5/24/99 Drilled 11" hole to 4935'.

5/25/99 Ran 8 5/8" casing to 4935' and cemented to surface with 1650 sx cement.

5/26/99 Nipple up casing head and BOP. Tested BOP to 3000 psi and casing to 1500 psi - OK.

6/20/99 Drilled 7 7/8" hole to TD 11,740'. Ran 3 DST's and open hole logs.

6/21/99 Ran 5 1/2" casing to 11,740'. Cemented with 1090 sx.
Released rig 4:00 a.m.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE President DATE August 13, 1999

Type or print name David H. Arrington

Telephone No. 915/682-6685

(This space for State use)

ORIGINAL SIGNED BY CHRIS WILLIAMS
DISTRICT I SUPERVISOR

APPROVED BY [Signature]
Conditions of approval, if any:

DATE 12 1999

