

4-27-00: FL @ 1500'. END FL @ 3200'.

4-28-00: FL @ 2500'. REL PKR. TIH W/COLLAR, BAILER. TAG UPN @ 3710'. C/O TO 3730'. BAILER QUIT. TIH W/BIT, BAILER TO 3150.

5-01-00: TAG FILL @ 3730'. C/O TO 3736'. TIH W/NEW BIT ON TBG TO 3135'.
RU REV UNIT.

5-02-00: LOWER BIT TO 3748 & TAG FILL. C/O FORM SAND W/SMALL AMT OF
FRAC SAND TO 3790'. LOWER TOOLS & TAG FILL @ 4255'. C/O TO 4452'.
ROTATE & CIRC THRU PERFS 3730-54.

5-03-00: TIH W/TBG & TAG @ 4452'. NO FILL. PULL BIT TO 3631'. END FL @
3300'.

5-04-00: LOWER BIT TO 4452-NO FILL. PULL BIT TO 3631'. FL @ 2400'.
LOWER TBG & TAG 4452'. TIH W/DUMP VALVE, TBG, SN,, SUE, TAC. TBG @
4042'. SN @ 3988'. TAC @ 3698'. NDBOP. NUWH.

5-05-00: TIH W/PMP & RDS. TAG 3950-38'. WRK TO 3981'. NDWH. NUBOP. TIH
W/TBG TO 2786'.

5-06-00: TIH W/TBG. SET TBG SAME DEPTH. TBG @ 4042'. SN @ 3988. TAC @
3698. TIH W/PMP, SNKR BARS, RDS. TEST TO 500#-OK.

5-16-00: ON 24 HR OPT. PUMPED 7 BO, 20 BW, & 1 MCF. QUEEN FORMATION
PERFS 3730-3754.

FINAL REPORT