

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-35109
5. Indicate Type of Lease	STATE ☒ FEE ☐
6. State Oil / Gas Lease No.	
7. Lease Name or Unit Agreement Name	GREEN STAR "22" STATE
8. Well No.	1
9. Pool Name or Wildcat	ANDERSON RANCH WOLFCAMP

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT (FORM C-101) FOR SUCH PROPOSALS.

1. Type of Well:	OIL WELL ☒ GAS WELL ☐ OTHER NEW WELL ☐
2. Name of Operator	TEXACO EXPLORATION & PRODUCTION INC.
3. Address of Operator	205 E. Bender, HOBBS, NM 88240
4. Well Location	Unit Letter <u>G</u> : <u>1980</u> Feet From The <u>NORTH</u> Line and <u>2310</u> Feet From The <u>EAST</u> Line Section <u>22</u> Township <u>16-S</u> Range <u>32-E</u> NMPM <u>LEA</u> COUNTY
10. Elevation (Show whether DF, RKB, RT GR, etc.)	4312'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPERATION ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐		CASING TEST AND CEMENT JOB ☐	
OTHER: ☐		OTHER: ☐	PRODUCTION CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-15-00/10/16/00: RUN 5 1/2" CSG SET @ 10,650' CMT W/550 SX CL H 50/50 POZ W/2% D20, 5% D44, 0.25 PPS, D29, 0.2% DO13 MIXED @ 14.2 PPG. DROP PLUG DISPLACED W/246 BBLs. BUMP PLUG @ 1400 PSI. DROP BOMB OPENED DC @ 900 PSI. CIRC 291 SX CMT. CMT 2ND STAGE W/800 SX CL H 35/65 POZ, 6% D20, 5% D44, 0.25 PPS, D29, MIXED @ 12.4 PPG. TAIL 300 SX CL H 50/50 POZ 2% D20, 5% D44, 0.25 PPS, D29 MIXED @ 14.2 PPG. DISPL W/206 BBLs. BUMP PLUG @ 3600 PSI, EST CMT TOP @ 1500'. NDBOP. SET 5 1/2" CSG SLIPG W/140,000. CUT OFF CSG. NUWH. TEST TO 4000 PSI. REL RIG @ 5:00 AM 10-16-00. RIG DOWN.

I hereby certify that the information above is true and complete to the best of my knowledge and belief

SIGNATURE J. Denise Leake TITLE Engineering Assistant

DATE 10/17/00

TYPE OR PRINT NAME J. Denise Leake

Telephone No. 397-0405

(This space for State Use)

APPROVED

CONDITIONS OF APPROVAL, IF ANY

TITLE

DATE

5
C