

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-35180
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	E-8974
7. Lease Name or Unit Agreement Name	
Red Tail AWR State Com	
8. Well No.	4
9. Pool name or Wildcat	Wildcat Mississippian

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210	4. Well Location Unit Letter D : 1200 Feet From The North Line and 990 Feet From The West Line Section 28 Township 15S Range 32E NMMP Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4312' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Spud, conductor, resume drilling, surface casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 20" hole with rat hole machine at 1:30 PM 11-17-2000. Drilled to 40' and set 40' of 16" conductor pipe. Cemented to surface. NOTE: Notified Sylvia w/OCD-Hobbs of spud. Resumed drilling a 14-3/4" hole with rotary tools at 6:00 PM 11-21-2000.

TD 410'. Reached TD at 12:30 AM 11-22-2000. Ran 9 joints of 11-3/4" 42# H-40 (413.22') of casing set at 410'. 1-Texas Pattern guide shoe set at 410'. Insert float set at 364'. Cemented with 400 sacks of Class C with 2% CaCl₂ (yield 1.32, weight 14.8). PD 5:15 AM 11-22-2000. Bumped plug to 700#, OK. Circulated 35 sacks. WOC. Cut off and welded on flow nipple. Drilled out at 2:30 AM 11-23-2000. WOC 21 hours. Reduced hole to 11". Resumed drilling. NOTE: Notified OCD-Hobbs of casing & cement - no witness.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE Jan. 31, 2001
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

FEB 07 2001