

State of New Mexico  
Energy, Minerals and Natural Resources Department

DISTRICT I

P.O. Box 1980, Hobbs NM 88240

DISTRICT II

P.O. Drawer DD, Artesia NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec NM 87410

**OIL CONSERVATION DIVISION**

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-35697

5. Indicate Type of Lease

State FEE ☒

6. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well

OIL GAS  
WELL ☒ WELL ☐ OTHER

**RUNNELS ASP**

2. Name of Operator

**Yates Petroleum Corporation**

8. Well No.

**5**

3. Address of Operator

**105 South 4th., Artesia, NM 88210**

9. Pool Name or Wildcat

**SHOE BAR STRAWN, NORTH**

4. Well Location

Unit Letter **P** : **750** Feet From The **SOUTH** Line and **1100** Feet From The **EAST** Line  
Section **11** Township **T16S** Range **R35E** NMPM **LEA** COUNTY

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

**3975' GR**

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐ **Production casing & cement** ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3-21-02- TOH for logs. TD 7-7/8" hole @ 10:00 pm 3-21-02. Circ & spot vis sweep on bottom.

3-22-02- RU loggers & log. Logs on bottom @ 10:00 am 3-22-02.

3-23-02- Circ to run 5-1/2" casing. RD, RU casers & ran 274 jts (11,692.66'), set @ 11,670' as follows

31 jts 5-1/2" 17# P-110 blasted (1281.71')

70 jts 5-1/2" 17# L-80 (2974.48')

60 jts 5-1/2" 17# J-55 varn (2604.20')

113 jts 5-1/2" 17# L-80 varn (4832.27')

Float shoe set @ 11,670'; float collar set @ 11,629'. Bottom marker (bottom) set @ 10,179'. Cemented w/ 575 sx

Super "H" + .5% Halad-344 + .4% CFR-3 + 5#/sx Gilsonite + .3% HR-7 ( yld 1.68, wt 13). PD @ 6:30 pm.

Bumped plug to 1800 psi for 1 min.; float & casing held OK. Circ 0 sx cement. Rig released @ 11:30 pm MST

3-23-02.

NOTE: Sandblasted zones 10,179-11670'. Brought cement top to @ 9100'. Full returns throughout cement job.

I hereby certify that the information above is a true and complete to the best of my knowledge and belief

SIGNATURE

*Donna Clark*

TITLE

*Operations Technician*

DATE

*3/27/02*

TYPE OR PRINT NAME

TELEPHONE NO

*505-748-1471*

(This space for State Use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY.

ORIGINAL SIGNED BY  
PAUL F. KAUTZ  
PETROLEUM ENGINEER

DATE

*APR 02 2002*

