

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other) <b>Shooting</b>	<input checked="" type="checkbox"/>

December 23, 1952

(Date)

Artesia, New Mexico

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Carper Drilling Co., Inc.

(Company or Operator)

State A

(Lease)

Carper Drilling Co., Inc.

(Contractor)

3

NE

SE

32

Well No. in the 1/4 of Sec.

T. 17 S, R. 33 E, NMPM., Maljamar Pool, Lea County.

The Dates of this work were as follows: 11-2 Plugging back, 11-4 shooting, 12-8 Running csg.

Notice of intention to do the work (was) ~~(not)~~ submitted on Form C-102 on October 30, 1952,

(Cross out incorrect words)

and approval of the proposed plan (was) ~~(not)~~ obtained.

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

On November 2, we dumped a 10 sack cement plug on bottom @ 4715'; filled the hole back to 3961' with mud and set a bridge. We put 10' of gravel on the bridge back to 3951'. We then dumped 3 sacks of cement and this filled back to 3936'. We then dumped 180 qts. of gelatin back to 3916'. We placed 200' of gravel tamp on top of shot. Well was then cleaned out and on a bailing test made 27 bbls. of oil per day. On December 7, we set a 10 sack Cal-seal bridge with the top @ 3815'. On December 8, we ran 3813' of 7" 20# smls. casing and cemented with 100 sax by Halliburton. Cement was allowed to set for 72 hours; plug drilled and cement job was all right.

Witnessed by M. A. Mapes Carper Drilling Co., Inc. Cable Tool Pusher  
(Name) (Company) (Title)

Approved: OIL CONSERVATION COMMISSION

*Reg. Z. Anderson*  
(Name)  
Inspector  
(Title)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name *J. Vanhook*  
Position Vice-President  
Representing Carper Drilling Co., Inc.  
Address Artesia, New Mexico