

6. Ran temp survey. Tagged inside at 1050'. TC at 925' in annulus. RU. Shot 2 sqz holes in 7" csg @ 250'. Est. inj rate down 7" csg 4 B/M at 500#. Mixed & pumpd 375 sx Halco Lite & displaced down 7" csg. Circ 5 sx. Left 7" full of cmt & 7" of cmt in bottom of collar. Installed 4" dry hole marker. RD Unit.