

North E.K. Queen Unit 2-3
Lea County, New Mexico

Injection fluid:
Produced water
450 Bbl per day volume

8 5/8", 24 #/ft Set @ 1650
400 sacks cement
circulated to surface

2 3/8 Salta lined
tubing. Set @ 3842'.
Baker Model AD-1
tension packer. Set @
3842'.

Perforations 3984'-4006'.
Queen formation, 3972'-4006'

PLTD @ 4015'

4 1/2", 9.5 #/ft, Set @ 4034'
+ T.O. 3100