(Submit to appropriate District Office as per	DBBS WETHER OCC
1955 (         COMPANY       S. P. Tates. 309 Carper Building.         (Address)	-
LEASE <sub>Shell Angle State A</sub> WELL NO. <u>1</u> UN DATE WORK PERFORMED <u>9-9-56</u> PO	NIT S 10 T 175 R 3/E
This is a Report of: (Check appropriate block) Beginning Drilling Operations Plugging	Results of Test of Casing Shut-off

Detailed account of work done, nature and quantity of materials used and results obtained.

9-9-56 We ran 348 feet of 8 5/8" SH 24# casing and cemented same with 190 sacks of 50-50 DADMIX cement. Cement circulated and was allowed to set 24 hours. Drilled plug and tested with 500# pressure - No pressure drop. Results satisfactory.

FILL IN BELOW	W FOR RE	MEDIAL WC	RK REPORTS ON	LY			
Original Well D	ata:						
DF Elev.	TD	PBD	Prod. Int.	Comp	Compl Date		
Tbng. Dia	Tbng De	epth	Oil String Dia	Oil Stri	Oil String Depth		
Perf Interval (s	)						
Open Hole Inter	val	Pro	ducing Formation	(s)			
RESULTS OF W	ORKOVER	र:		BEFORE	AFTER		
Date of Test							
Oil Production,	bbls. per	day					
Gas Production	, Mcf per	day		•••••••			
Water Productio	on, bbls.	per day					
Gas~Oil Ratio,	cu. ft. pe	r bbl.					
Gas Well Poten	tial, Mcf p	per day					
Witnessed by							
·		$\frown$		(Company)			
OIL CONST	RVATION	COMMISSIC		I hereby certify that the information given above is true and complete to the best of			
Name	Nu	Yuli	my knowledg	e. Leade w.t.	Parry		
Title	Enginee	· Prinsing L	Position Of	Position Office Manager			
Date Company S. P. Tates				S. P. Yates			
- <u></u>	at a state of the	JUL JUL		309 Carper Bldg. Artesia, N. N.			