

DUPLICATE

Form C-103  
(Revised 3-55)

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico  
(Address)

LEASE Lea State "FE" WELL NO. 4 UNIT B S 11 T 17-S R 34-E

DATE WORK PERFORMED 6-26, 27-56 POOL Yasuna

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 9 joints (300') 8-5/8" OD 24# Gr J-55 SS casing. Set and cemented at 310' with 250 sacks Regular Neat Cement. Plug at 285'. Maximum Pressure 150#. Circulated approximately 30 sacks cement. Job completed by B&J 5:10PM 6-26-56.

After waiting over 24 hours, tested 8-5/8" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement-plug from 285'-310'. Tested below casing shoe with 400# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

\_\_\_\_\_

Oil Production, bbls. per day

\_\_\_\_\_

Gas Production, Mcf per day

\_\_\_\_\_

Water Production, bbls. per day

\_\_\_\_\_

Gas-Oil Ratio, cu. ft. per bbl.

\_\_\_\_\_

Gas Well Potential, Mcf per day

\_\_\_\_\_

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

Name C. M. Greedy

Title Engineer District 11

Date JUN 2 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name BT Jay

Position Area Supt. of Prod.

Company Gulf Oil Corporation