

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.  
**B-3936**

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name <b>West Vacuum Unit</b>
2. Name of Operator <b>TEXACO Inc.</b>	8. Farm or Lease Name <b>West Vacuum Unit</b>
3. Address of Operator <b>P. O. Box 728, Hobbs, New Mexico 88240</b>	9. Well No. <b>41</b>
4. Location of well UNIT LETTER <b>B</b> <b>330</b> FEET FROM THE <b>North</b> LINE AND <b>1650</b> FEET FROM THE <b>East</b> LINE, SECTION <b>4</b> TOWNSHIP <b>18-S</b> RANGE <b>34-E</b> N.M.P.M.	10. Field and Pool, or Wildcat <b>Vacuum Grayburg San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4048' (DF)</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:


PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> <b>Repair Water Flow</b>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rig up. Pull rods & pump. Install BOP. Pull tubing.
2. Set RBP @ 4000' & spot 20' Sand on plug.
3. Perforate 5 1/2" Csg @ 1645' w/2-JS.
4. Set Cement retainer @ 1550'. Cement to surface 5 1/2" Csg perfs. @ 1645' w/300 sx. Class 'H' Cement. Squeeze w/addl. 200 sx. Class 'H' Cement. WOC. DOC. Test.
5. Install production equipment. Test & return to production.

THIS INFORMATION IS TO BE NOTIFIED  
24 HOURS BEFORE ANY PLUG BACK WORK

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE <b>Asst. Dist. Mgr.</b>	DATE <b>2-24-81</b>
ORIG. SIGNED BY <b>Jerry Sexton</b>		
APPROVED BY <b>Don L. Auger</b>	TITLE	DATE <b>MAR 3 1981</b>
CONDITIONS OF APPROVAL, IF ANY:		