

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1713
7. Unit Agreement Name Vac Edge Unit
8. Farm or Lease Name Vac Edge Unit
9. Well No. 12
10. Field and Pool, or Wildcat Vacuum-Abo Reef
12. County Lee

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Standard Oil Company of Texas A Division of California Oil Company
3. Address of Operator Drawer "B", Monahans, Texas
4. Location of Well UNIT LETTER G 1650 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 4 TOWNSHIP 18 South RANGE 35 East NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3940 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING CPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Moved in pulling unit. Killed well with oil. Installed blow out preventor.
- Pulled tubing & packer.
- Set bridge retainer at 8916'.
- Ran tubing & packer. Set packer at 8585'. Removed BOPE, loaded hole with oil. Nipped up tree. Snubbed well in.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED G. G. Koenig TITLE Lead Engineer DATE February 18, 1965
APPROVED BY [Signature] TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: