

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

|                                                    |                                                                        |
|----------------------------------------------------|------------------------------------------------------------------------|
| WELL API NO.                                       | 30 025 03086                                                           |
| 5. Indicate Type of Lease                          | STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6. State Oil / Gas Lease No.                       | B-2423                                                                 |
| 7. Lease Name or Unit Agreement Name               | CENTRAL VACUUM UNIT                                                    |
| 8. Well No.                                        | 217                                                                    |
| 9. Pool Name or Wildcat                            | VACUUM GRAYBURG SAN ANDRES                                             |
| 10. Elevation (Show whether DF, RKB, RT, GR, etc.) | 3970' GL                                                               |

SUNDRY NOTICES AND REPORTS ON WELL  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator  
TEXACO EXPLORATION & PRODUCTION INC.

3. Address of Operator  
205 E. Bender, HOBBS, NM 88240

4. Well Location  
Unit Letter Q : 660' Feet From The SOUTH Line and 1980' Feet From The EAST Line  
Section 6 Township 18S Range 35E NMPM LEA COUNTY

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐  
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-12-98: MIRU. UNSEAT PUMP. HOT WATER RODS/TBG W/50 BFW. KILL WELL. NDWH. NUBOP.  
1-13-98: NDBOP. C/O TOTRIPLE BOP. WELLCHECK TBG OUT OF HLE. TIH W/BIT & CSG SCRAPER ON TBG TO 3622'.  
1-14-98: FINISH TIH W/BIT & SCRAPER IN 4 1/2" LINER TO 7663'. LD 68 JTS TBG. TIH W/SET 4 1/2" CIBP @ 7560'. TIH W/BAILER & DUMP 35' CMT ON TOP OF CIBP (TA DRINKARD). TIH W/4 1/2" CIBP #2 & SET @ 5454'.  
1-15-98: RUN CNL-NGT FR 5270-4000'. RUN GR-TDT LOG FR 5270-4000'. TIH W/TBG @ 5448'. CIRC HLE W/FW & SPOT 25 SX CL C NEAT PLUG FR CIBP @ 5454-5270'. (56' ABOVE LINER TOP). PULL 40 JTS TBG TO 4164'.  
1-16-98: TIH W/TBG. TAG TOP OF CMT FOR NEW PBTD @ 5274'. TIH W/BIT & CSG SCRAPER ON TBG. TAG SCALE RING @ 2358'. WRK THRU TIGHT SPOT TILL CLEAR. LOWER TOOLS TO 4699'. DIG OUT CELLAR & INSTL NEW CSG VALVES.  
1-17-98: PERF 7 5/8" CSG, SAN ANDRES ZONE W/4 JSPF FR 4589-4594, 4602-4612, 4618-4642, 4642-4662, 4676-4686, & 4709-4742'. (408 -0.47" HLS). RAN PACKER, SN, & TBG TO 4567'. SHUT IN W/PKR SWINGING.  
1-18-98: PKR SET @ 4742'. SPOT 250 GALS 15% NEFE ACID OVER NEW PERFS 4589-4742'. PKR @ 4501'. ANNULAS FULL. PRES ANNULAS TO 500 PSI-OK. ACIDIZED PERFS 4589-4742'. SAN ANDRES ZONE, W/5750 GALS 15% NEFE USING 578-7/8" 1.3 SG BALL SEALERS. FLSH W/32 BBLs 2% KCL FW. MAX-2138, MIN-1747, ISIP-1250, 15 MIN-1174, AVAG-4.9 BPM. FLOW TO TEST TANK. 0 BO, 65 BW, & ACID GAS.  
1-19-98: RIG UP & SWAB 30 BLW W/TRACE OIL.  
1-20-98: FLOWED TO FRAC TANK. REL PKR & LOWER TO 4698 & SET.  
1-21-98: PSA 4698'. CSG PRES-700#. PKR @ 4666'. REL PKR. TIH W/PKR @ 4486'.  
1-22-98: PSA 4486'. LOAD & TEST CSG TO 600#-OK. PMP 110 GALS TH 756 SCALE INH W/20 BFW & SPOT ACR 4589-4742'.  
1-23-98: FRAC PERFS 4589-4742 W/113,540# SAND W/PROP-NET. FLOWED.  
1-24-98 THRU 1-26-98: FLOWING. RIG UP REV UNIT & TIH W/TBG TO 4567'.  
1-27-98: LOWER TOOLS TO 5006'. C/O 169' SD TO 5257'.  
1-28-98: TIH W/SAND FILTER. TBG @ 4991'. NDBOP. NUWH. TIH W/1" RDS & PMP.  
1-29-98: HUNG WELL ON. RD.  
2-16-98: ON 24 HR OPT. PUMPED 0 BO, 332 BW, & 17 MCDF. FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE J. Denise Leake TITLE Engineering Assistant DATE 2/17/98  
TYPE OR PRINT NAME J. Denise Leake Telephone No. 397-0405

(This space for State Use) ORIGINAL SIGNED BY CHRIS WILLIAMS

APPROVED BY DISTRICT I SUPERVISOR TITLE  DATE

CONDITIONS OF APPROVAL, IF ANY: