

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1031	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name New Mexico 'AB' State
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240		9. Well No. 3
4. Location of Well UNIT LETTER <u>0</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM <u>East</u> LINE, SECTION <u>6</u> TOWNSHIP <u>18-S</u> RANGE <u>35-E</u> NMPM.		10. Field and Pool, or Wildcat Vacuum Abo Reef
15. Elevation (Show whether DF, RT, GR, etc.) 3970' (GR)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <u>Repair Water Flow</u> <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER <input type="checkbox"/> ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rig up. Install BOP & pull production equipment.
2. Set RBP @ 5000'. Spot 20' Sand on plug.
3. Perforate 7 5/8" Csg w/2-JS @ 1600'.
4. Set cement retainer @ 1520'. Cement perfs. @ 1600' w/300 Sx. Class 'H' cement. Squeeze w/add'l 150 Sx. Class 'H' Cement. WOC. DOC. Test.
5. Install production equipment. Test & return to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 7-17-81

APPROVED BY [Signature] TITLE [Signature] DATE JUL 21 1981
CONDITIONS OF APPROVAL, IF ANY: