

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>Shelly Oil Company</b>				Address <b>P.O. Box 38 - Hobbs, New Mexico</b>			
Lease <b>Hobbs "H"</b>	Well No. <b>3</b>	Unit Letter <b>B</b>	Section <b>8</b>	Township <b>18-S</b>	Range <b>35-E</b>		
Date Work Performed <b>March 10 &amp; 11, 1962</b>		Pool <b>Vacuum Abs</b>		County <b>Lea</b>			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations ☒ Casing Test and Cement Job ☐ Other (Explain):  
☐ Plugging ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Set 80 jts. (3261') of new 8-5/8" OD 32# 8-R SS J-55 RT&C casing set at 3274' and cemented with 1355 sacks cement. Plug down at 4:00 PM, March 9, 1962. W. O. C. 24 hours. Pressured up to 1000# for 30 minutes and casing tested OK. Drilled out cement plug and pressured up to 1000# for 30 minutes and casing shut off tested OK.

Witnessed by <b>Byron Malley</b>	Position <b>Area Foreman</b>	Company <b>Shelly Oil Company</b>
-------------------------------------	---------------------------------	--------------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

## ORIGINAL WELL DATA


D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

## RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name (ORIGINAL SIGNED) <b>H. E. Aab</b>
Title	Position <b>Dist. Supt.</b>
Date	Company <b>Shelly Oil Company</b>