

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other) <b>ACID &amp; FRAC TREATMENTS</b>	<b>X</b>

September 29, 1954  
(Date)

Midland, Texas  
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

The Superior Oil Company (Company or Operator) G. T. McAlpin (Lease)  
The Superior Oil Company Rig #18 (Contractor), Well No. 1-23 in the SE  $\frac{1}{4}$  NW  $\frac{1}{4}$  of Sec. 23  
T. 18-S, R. 35-S, NMPM., Wildcat Pool, Leon County.

The Dates of this work were as follows: 9-24-54 & 9-26-54

Notice of intention to do the work ~~was~~ (was not) submitted on Form C-102 on \_\_\_\_\_, 19\_\_\_\_,  
(Cross out incorrect words)  
and approval of the proposed plan (was) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

This report covers Acid & Frac treatments after Official Completion Date;

Acid Treatment, 9-24-54: Acidized thru perfs 9980-93, w/1500 gals, 15% regular by Western Company. Max Press 1600/500#, Final press 1600/500#. Average injection rate 3.1 BPM. Job completed 02:23pm.

Delefrac Treatment, by Western Company 9-26-54: Thru perfs 9980-93. Treated w/2000 gals Delefrac & 2000# sand. Max press 5700/2300#. Final press 5200/2500#. Shut down 5 mins, press 4000/2500#. Average injection rate 2.8 BPM. Job complete 05pm.

Witnessed by J. L. Roberson (Name) The Superior Oil Company - Production Superintendent (Company) (Title)

Approved: OIL CONSERVATION COMMISSION

J. G. Stanley  
(Name)

(Title)

(Date)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name Wm J. Mathis Wm J. Mathis

Position Petroleum Engineer

Representing The Superior Oil Company

Address Midland, Texas